

BNW PROJECT STATUS



Project Information		Construction Progress	
Project Name	Acacia	Soil Investigation	100%, Completed
Project Description	B+G+12	Topography Survey	100%, Completed
Plot No	MRA 9 & 10	Pre CPT	100%, Completed
Location	Al Marjan Island RAK	Soil Improvement	100%, Completed
Plot Boundary - Fence and Branding Banner	100%, Completed	Post CPT	100%, Completed
RERA Approved Project Finish/Handover Date	30-Jun-28	Shoring	Mobilization - 100%, Completed Shoring Works - 100%, Completed PTP Piles - Inprogress

SITE PROGRESS PHOTOS



PTP Piling Works Inprogress



PTP Pile Reinforcement Works Inprogress



PTP Piles Placement



PTP Pile Boring Inprogress