

BNW PROJECT STATUS



Project Information		Construction Progress	
Project Name	Aqua Arc	Topographic Survey & Soil Investigation	100%, Completed
Project Description	B+G+12+R	Soil Improvement	100%, Completed
Location	Al Marjan Island RAK	Shoring works	100%, Completed
Plot Boundary - Fence and Branding Banner	100%, Completed	Pile casting works	100%, Completed
Main Contractor	MASAH Specialized construction Co.	Pile Breaking works	100%, Completed
RERA Approved Project Finish/Handover Date	Q3 2027	Main works	Blinding works- 96% Completed , Water proofing - 90 % completed , Water tank foundation (B2)- 100% Completed.

SITE PROGRESS PHOTOS



Water tank foundation casting completed.



Curing in the water tank area in progress.



MEP - PVC Pipe laying works are in progress.



Raft bottom reinforcement works are in progress.



Water proofing membrane works are in progress.



Primer application works are in progress.