

BNW PROJECT STATUS



Project Information		Construction Progress	
Project Name	Aquino HRA 06D	Soil Investigation	100%, Completed
Project Description	B+G+5+R	Topography Survey	100%, Completed
Plot No	HRA 06D	Plot Boundary - Fence and Branding Banner	100%, Completed
Location	Al Marjan Island RAK	Pre CPT	100%, Completed
RERA Approved Project Finish/Handover Date	Q2 2027	Shoring works	Guide wall 20%, In progress

SITE PROGRESS PHOTOS



BNW Signage fixation works are completed.



Shoring guide wall preparation works in progress



Shoring pile drilling works in progress



BNW Signage fixation works are completed.