

PELAGIA

06-Mar-26

BNW PROJECT STATUS



Project Information		Construction Progress	
Project Name	Pelagia	Soil Investigation	100%, Completed
Project Description	2B+G+13F+R+UR	Topography Survey	100%, Completed
Plot No	RRA06A	Pre CPT	100%, Completed
Location	Al Marjan Island RAK	Soil Improvement	100%, Completed
Plot Boundary - Fence and Branding Banner	100%, Completed	Post CPT	100%, Completed
RERA Approved Project Finish/Handover Date	31-Dec-27	Shoring	Mobilization - 100%, Completed Shoring -100% Completed Soldier Piles Boring - Inprogress

SITE PROGRESS PHOTOS



Soldier Piles Boring Inprogress



Soldier Piles Boring Inprogress



Soldier Piles Boring Inprogress



Dewatering In Progress before Excavation